

Master PBX Installation Schedule

Marburg Core PBX (CRBII/S.Pwr Plt	COMPLETE
CRB II	COMPLETE
CRBII Project Details	COMPLETE
South Power Plant	COMPLETE
S. Power Plant Project Details	COMPLETE
Garage	COMPLETE
Medical Office Building	COMPLETE
Trailers A	COMPLETE
Trailers B	COMPLETE
Loading Dock	COMPLETE
Kitchen	2007 4th Quarter
901 S. Bond Street	COMPLETE
AA Building Core PBX (A)	COMPLETE
AA Annex	COMPLETE
A Building	COMPLETE
APT Building	COMPLETE
BMO Building	COMPLETE
JHBBC	COMPLETE
C Bldg	2008 2nd Quarter
AAC	COMPLETE
B Bldg	COMPLETE
ASC	COMPLETE
Warehouse	COMPLETE
Mason F. Lord Building Core PBX (A)	COMPLETE
Bldg D Mason Loard	COMPLETE
Alpha Center	COMPLETE
5300 Alpha Commons	COMPLETE
Weinberg	COMPLETE
Weinberg	COMPLETE
Broadway Research Building	2007 4th Quarter
CRB II	COMPLETE
CRB I	COMPLETE
Bond Street Plaza	2009 1st Quarter
402 Bond Street	2009 1st Quarter
403 Caroline Street	2009 1st Quarter
407 Caroline Street	2009 1st Quarter
408-412 Bond Street	2009 1st Quarter
418 Bond Street	2009 1st Quarter
422 Bond Street	2009 1st Quarter
424 Bond Street	2009 1st Quarter
Marburg	2008
Reed Hall	2008
Ross	2008
SOM Admin/Traylor	2008
Turner	2008
Wilmer	2008

CMSC	2008
Carnegie	2008
Cooley	2008
Halstead	2008
Harvey	2008
Houck/Phipps	2008
Hurd Hall	2008
MRI	2008
Maumaneer	2008
Meyer	2008
Nelson	2008
Blalock	2008
Hampton House	2007 4th Quarter
Hamton House Expansion (SOPH)	Pending Building
Billings	COMPLETE
Power Plant	2008
JHOC/550 Building	2007 4th Quarter
550 Building	2007 4th Quarter
AA Building Core PBX (B)	COMPLETE
G Bldg	COMPLETE
Power Plant	COMPLETE
PCTP	2008 1st Quarter
Physiology	2008 1st Quarter
Power Plant	2008 1st Quarter
Welch Library	2008 1st Quarter
1830 Building	2008 1st Quarter
Biophysics	2008 1st Quarter
Hunterian	2008 1st Quarter
Woods	2008 1st Quarter
1600 Rutland	2008 1st Quarter
2024 East Monument Street	2008 2nd Quarter
2006 East Monument Street	2008 2nd Quarter
Warehouse	COMPLETE
1900 Mc Elderry	Pending
Peabody	2009
Brady	2008
Osler	2008
Park	2007 4th Quarter
Pathology	2008
Radiology	2008
NCB	Pending
SOPH	COMPLETE
Hackerman-Patz Family Pavillion	Pending Building
SON	2008
SON Phase 2	Pending Building
SON Phase 3	Pending Building
1900 McElderry/Hackerman	Pending

855 Wolfe Street L1	Pending Building
2013 McElderry Street (SOPH)	COMPLETE
Power Plant Live (Access Services)	COMPLETE
Access Services	COMPLETE
New Wilmer Building	Pending Building